



## HOMEOWNER INSTALLATION CHECK LIST

### Beechworth Windows

When the windows are installed, it's a good idea to go over a checklist to confirm your installer followed best practices.

#### Homeowner Installation Checklist:

YES	NO	N/A	DETAIL
			Locks work properly
			Handles operate properly
			Tilt feature on double hung works properly
			Screens are securely in place
			No visible gaps between the window frame and sill or between the frame and the wall
			No draft
			No leaks or signs of water damage
			No condensation between the panes
			There is no damage to interior of home
			Contractor cleaned up
			Windows have exterior flashing
			Windows have appropriate kickouts

If you answered NO and feel it needs to be addressed, please reach out to your contractor to resolve.